

DBC-2

Heading dbc-2 1210 V2 yuk uzak shield var
Meas Type
Equipment under Test
Manufacturer enko
OP Condition p
Operator g.aktas
Test Spec J

Settings

Scan Start	150.000000000 kHz	Preamplifier State	Off
Scan Stop	30.000000000 MHz	Preamplifier Value	0.0 dB
RBW	9.0 kHz	Input Selection	INP1
IF RBW	10.0 kHz	Input Coupling	AC
Meas Time	1.0 s	Scan Type	TD Scan
RF Att	10.0 dB	Transducer	ENV432 ENKO.TDF

Scan Table

Scan Start 150.000000000 kHz
 Scan Stop 30.000000000 MHz
 Scan Type TD Scan
 Transducer ENV432 ENKO.TDF
 Detector Trace 1: Max Peak Trace 2: Average

Start Frequency	Stop Frequency	Step Size	RBW	Meas Time	RF Atten	Preamplifier	Input
150.000 kHz	30.000 MHz	2.250 kHz	9.0 kHz	100.0 ms	10.0 dB	0.0 dB	INPUT1

Peak List

Margin 6.0 dB
 Peaks 25

Trace	Frequency	Level (dBμV)	Phase	Detector	Delta Limit/dB
1	9.809250000 MHz	56.06	L1	Positive Peak	-3.94
1	10.286250000 MHz	55.19	L1	Positive Peak	-4.81
2	10.351500000 MHz	44.10	L1	Average	-5.90
1	10.356000000 MHz	55.95	L1	Positive Peak	-4.05
2	10.385250000 MHz	44.19	L1	Average	-5.81
2	10.416750000 MHz	44.31	L1	Average	-5.69
1	10.423500000 MHz	56.08	L1	Positive Peak	-3.92
2	10.450500000 MHz	44.28	L1	Average	-5.72
1	10.765500000 MHz	57.52	L1	Positive Peak	-2.48

Final Results

Meas Time 1.0 s
 Margin 6.0 dB
 Peaks 25

Trace	Frequency	Level (dBμV)	Phase	Detector	Delta Limit/dB
1	9.809250000 MHz	48.55	L1	Quasi Peak	-11.45
1	10.286250000 MHz	49.85	L1	Quasi Peak	-10.15
2	10.351500000 MHz	43.92	L1	CISPR AV	-6.08
1	10.356000000 MHz	49.29	L1	Quasi Peak	-10.71
2	10.385250000 MHz	43.98	L1	CISPR AV	-6.02
2	10.416750000 MHz	43.85	L1	CISPR AV	-6.15
1	10.423500000 MHz	49.95	L1	Quasi Peak	-10.05
2	10.450500000 MHz	43.78	L1	CISPR AV	-6.22
1	10.765500000 MHz	51.26	L1	Quasi Peak	-8.74

Heading dbc-2 1210 V2 yuk uzak shield var
Meas Type
Equipment under Test
Manufacturer enko
OP Condition p
Operator g.aktas
Test Spec J

Scan Diagram

